

Glazier Site Installation and Verification Checklist

Requirements

All items listed below MUST be completed prior to View Field Support Engineers commissioning the site. View personnel are not responsible for completing any of the listed items, confirming their completion, or providing labor for troubleshooting, or correcting errors found during commissioning. Glazing superintendent must sign and date this checklist form certifying that all tasks are completed properly.

General Contractor will notify View Project Manager when they have received a signed and dated verification checklist from both glazing and the electrical contractor superintendents confirming each subcontractor has completed their installation and testing scope per project specifications. General Contractor will provide their signed and dated copy of this checklist to View Project Manager. View will then confirm a mutually agreed upon date to begin commissioning the site.

NOTE:

If View commissioning resources arrive on the site per mutually agreed schedule with the general contractor and are unable to complete commissioning due to incomplete work in accordance with this checklist, by either the glazing or the electrical subcontractor, the subcontractor found to have incomplete work agrees to pay View Glass a delay fee of \$3,500/day for every day that the View Commissioning team is on-site and unable to complete commissioning due to lack of site readiness.

Glazier

1. Verify all Glass Units (IGUs) have been installed in their proper locations.
2. Verify all IGU Cables have been connected to IGU pigtails with proper key alignment.
3. Verify all IGU Cables have been labeled for Window Controller/IGU verification.
4. Verify all IGUs have been tested. (This verifies cables have not been damaged and are connected properly) *Reference: IGU Testing Guide*
5. Verify all capillary tubes have been positioned and sealed correctly.
6. Verify the IGU cable or pigtail is safe from being submerged in water inside the glazing system.

Glazing Superintendent

Print: _____ Sign: _____ Date: _____

General Contractor

Print: _____ Sign: _____ Date: _____